

Monitoring & Evaluation Report Monitoring Year 2016-17

Sirsa (T) Division

(A) Abstract

Circle	Division	Range	Sites	Area Monitored		Plants Monitored	Survivors	Survival %	Sites (no.) Survival Statistics			
				Ha	RKM				< 20%	20-50%	50-70%	>70%
West Circle	Sirsa	Sirsa	8	17	45.5	30150	15755	52	0	2	1	5
		Kalanwali	13	25	49	32550	24725	76	0	0	6	7
		Rania	14	33	61	40750	29954	74	0	0	3	11
		Dabawali	15	27.3	82.96	41096	28936	70	0	0	7	8
		Total	50	102.3	238.46	144546	99370	69	0	2	17	31

(B) Site Wise/Range Wise Detailed Report

No. of Sites	Name of Range	Name of Reach	Name of Scheme	Plantation Year	Target		No. of Plants	Survivals	Aggregate Success % found	Date of Monitoring
					Ha.	RKM				
1	Sirsa (T)	Sahuwala - Darba Road Km. 0-5 L/R	RSP T.P.	2015-16	0	5	1250	1026	82%	07-09-2016
2	Sirsa (T)	Chadiwal to Darba Road Km. 0-3 L/R	RSP T.P.	2015-16	0	3	750	572	76%	07-09-2016
3	Sirsa (T)	Sahuwala-II School, Water Works and Shamshan Ghat	S&FF T.P.	2015-16	2	0	1000	691	69%	07-09-2016
4	Sirsa (T)	Sherawali Distry. Abbeded RD. 0-34 L/R	CAMPA T.P.	2016-17	0	30	7500	5850	78%	08-09-2016

5	Sirsa (T)	Sirsa - Bhadra Road Km. 16-17 L/Side	Ex. Forestry Ridge	2015-16	0	7.5	3750	2927	78%	08-09-2016
6	Sirsa (T)	Darba Shamshan Ghat	S&FF T.P.	2015-16	1	0	500	442	88%	08-09-2016
7	Sirsa (T)	Jodhkan - Sherpura - Sahuwala Road Km. 0-12 L/R	S&FF Normal	2013-14	5	0	5500	1376	25%	21-03-2017
8	Sirsa (T)	Bhattu - Jamal Road Km. 16-18 L/R	AR Ridge	2013-14	9	0	9900	2871	29%	20-03-2017
8	Sirsa (T) Range			Total	17	45.5	30150	15755	52%	

No. of Sites	Name of Range	Name of Reach	Name of Scheme	Plantation Year	Target		No. of Plants	Survivals	Aggregate Success % found	Date of Monitoring
					Ha.	RKM				
1	Kalanwali (T)	Panjuana to Bhangu Road Km. 0-4 L/R & Bhangu Stadium	S&FF T.P.	2015-16	2	0	1000	671	67%	09-09-2016
2	Kalanwali (T)	Kherekan to Khyowali Road Km. 0-6 L/R	SC T.P.	2015-16	0	7	1750	1593	91%	09-09-2016

3	Kalanwali (T)	Kherekan to Jhoranali Road Km. 0-10 L/R & Limba Dhani to Dhani Km. 0-3 L/R	CAMPA NPV T.P.	2016-17	0	15	3750	3381	90%	09-09-2016
4	Kalanwali (T)	Bani Head to Bhangu Road Km. 0-2 L/R	S&FF T.P.	2015-16	2	0	1000	742	74%	09-09-2016
5	Kalanwali (T)	Thiraj P/Land (Shamshan Ghat)	VWL	2016-17	1	0	1100	1013	92%	09-09-2016
6	Kalanwali (T)	Jhorar - Jhiraj - Faggu Road Km. 0-8 L/R	RSP T.P.	2014-15	0	10	2500	1652	66%	13-09-2016
7	Kalanwali (T)	Bara Gudha to Jhorar Road Km. 0-8 L/R	CA T.P.	2016-17	0	7	1750	1522	87%	13-09-2016
8	Kalanwali (T)	Jhoranali - Sulanpuria Road Km. 11-15 L/R	Desert Control A&FF	2013-14	3	0	3300	2286	69%	13-09-2016
9	Kalanwali (T)	Ottu Feeder RD. 28-40 L/R	RDF Aff.	2014-15	2	0	1000	661	66%	16-03-2017
10	Kalanwali (T)	Deshu - Jagmalwali Jalalana Road Km. 0-6 L/R	S&FF T.P.	2014-15	6	0	3000	2521	84%	16-03-2017

11	Kalanwali (T)	Baragudha to Lakrawali Road Km. 0-7 L/R	Ext. T.P.	2015-16	0	10	2500	1651	66%	16-03-2017
12	Kalanwali (T)	R.B. Railway Line Km. 240-250 R/Side	RDF Normal	2016-17	4	0	4400	4006	91%	16-03-2017
13	Kalanwali (T)	B.M.B. Canal Rd. 278-290 R/Side & RD. 286-290 L/Side	RDF Normal	2013-14	5	0	5500	3026	55%	17-03-2017
13	Kalanwali (T) Range			Total	25	49	32550	24725	76%	

No. of Sites	Name of Range	Name of Reach	Name of Scheme	Plantation Year	Target		No. of Plants	Survivals	Aggregate Success % found	Date of Monitoring
					Ha.	RKM				
1	Rania (T)	Gidrawali to Kasapura Road Km. 0-3 L/R	RDF T.P.	2015-16	1.5	0	750	636	85%	14-09-2016
2	Rania (T)	Sherawali Perlarer RD. 17-20 L/Side	RDF T.P.	2015-16	3.5	0	1750	1278	73%	14-09-2016
3	Rania (T)	Sherawali Perlarer RD. 12-17 L/R	RDF T.P. Ridge	2014-15	3	0	1500	1006	67%	14-09-2016
4	Rania (T)	Rania to Kharia Road Km. 5-12 L/R	SC T.P.	2015-16	0	8	2000	1442	72%	14-09-2016

5	Rania (T)	Rania to Kharia Road Km. 0-5 L/R & Rania Stadium	S&FF T.P.	2015-16	2.5	0	1250	926	74%	14-09-2016
6	Rania (T)	Sirsa to Ellanabad Road Km. 24-30 L/R	RSP T.P.	2015-16	0	8	2000	1521	76%	15-09-2016
7	Rania (T)	Mehna Khera to Chilkani Road Km. 0-5 and Bharutwala to Chilkani Road Km. 0-5 L/R	RSP T.P.	2015-16	0	6	1500	1112	74%	15-09-2016
8	Rania (T)	Bahia P/Land	CAMPA NPV T.P.	2015-16	0	2	500	406	81%	15-09-2016
9	Rania (T)	Ottu Lake	FDA Ridge	2014-15	7	0	7700	5468	71%	15-09-2016
10	Rania (T)	Chunchal Minor RD. 4-9 R/Side	FDA Ridge	2014-15	3	0	3300	2343	71%	15-09-2016
11	Rania (T)	Sirsa to Ellenabad Road Km. 24-30 L/R	RSP T.P.	2015-16	0	8	2000	1501	75%	15-03-2017
12	Rania (T)	Sherawali Distry. RD. 150-163 & Perllal RD. 153-165 L/R	D.C. Aff.	2014-15	5	0	5500	3356	61%	15-03-2017

13	Rania (T)	N.G.C. North Ghaghar Canal RD. 20-40 L/R	CA T.P.	2016-17	0	29	7250	6671	92%	15-03-2017
14	Rania (T)	Kharia - Banwala Road Km. 0-8 L/R & Kharia School	S&FF T.P.	2014-15	7.5	0	3750	2288	61%	15-03-2017
14	Rania (T) Range			Total	33	61	40750	29954	74%	

No. of Sites	Name of Range	Name of Reach	Name of Scheme	Plantation Year	Target		No. of Plants	Survivals	Aggregate Success % found	Date of Monitoring
					Ha.	RKM				
1	Dabawali (T)	Pipli - Pana - Kalanwali Road Km. 0-6 L/R	RSP T.P.	2013-14	0	8	2000	1462	73%	16-09-2016
2	Dabawali (T)	Habuana to Neelawali Road Km. 0-4 L/R	S&FF T.P.	2015-16	2	0	1000	741	74%	16-09-2016
3	Dabawali (T)	Bijuwali to Banwala Road Km. 0-6 L/R	S&FF T.P.	2015-16	5	0	2500	1952	78%	16-09-2016
4	Dabawali (T)	Jandwala to Chautala Road Km. 0-2.5 L/R	RDF T.P.	2015-16	2.5	0	1250	1093	87%	16-09-2016
5	Dabawali (T)	Mithari Distry. RD. 40-60 L/R	RSP T.P.	2014-15	0	20	5000	3375	68%	17-09-2016
6	Dabawali (T)	Mithari Distry. RD. 60-80 R/Side & RD. 60-65 and RD.	SC T.P.	2014-15	0	14	3500	2485	71%	17-09-2016

7	Dabawali (T)	Jandwala Minor RD. 0-17 L/R	CA T.P.	2015-16	0	12	3000	2172	72%	17-09-2016
8	Dabawali (T)	SC Village Teja Khera & Bharu Khera	Grafted Fruit Plants	2014-15	6.8	0	756	428	57%	22-03-2017
9	Dabawali (T)	Lohgarh - Jotawali & Bhularwala Road Km. 8-13	RDF Normal	2013-14	5	0	5500	3631	66%	22-03-2017
10	Dabawali (T)	Jandwala - Malkpura - Mithari Road Km. 0-8 L/R	CAMPA T.P.	2016-17	0	7.96	1990	1811	91%	22-03-2017
11	Dabawali (T)	Mithari - Milkpur Road Km. 0-3 L/R	CAMPA T.P.	2015-16	0	3	750	571	76%	22-03-2017
12	Dabawali (T)	DHS Road Km. 298-302 L/R & 293	Ext. Ridge Clone	2015-16	0	7	3500	2346	67%	23-03-2017
13	Dabawali (T)	DHS Road Km. 277-280 L/R	Ext. Ridge Clone	2015-16	0	4	2000	1321	66%	23-03-2017
14	Dabawali (T)	Chormar Minor RD. 25-40 R/Side	AR Ridge Normal	2013-14	6	0	6600	4357	66%	23-03-2017
15	Dabawali (T)	Masita to Govidgarh Road Km. 0-6 L/R	NPV T.P.	2013-14	0	7	1750	1191	68%	23-03-2017
15	Dabawali (T) Range			Total	27.3	82.96	41096	28936	70%	

(C) CFP Report

No. of Sites	Name of Range	Name of Reach	Name of Scheme	Plantation Year	Target		No. of Plants	Survivals	Aggregate Success % found	Date of Monitoring
					Ha.	RKM				
1	Sirsa (CFP)	Village Makha	VWL	2015-16	5.5	0	6050	5204	86%	17-03-2017
2	Sirsa (CFP)	Asir - Kalanwali Road km. 0-7 L/R	LTG	2015-16	0	2.5	625	514	82%	17-03-2017
3	Sirsa (CFP)	Village Makho Sarani (Total=27200 Checked=5000 No.)	CAMPA Bio	2016-17	136	0	5000	4551	91%	20-03-2017
4	Sirsa (CFP)	Baragudha to Dhaba Road Km. 0-4 L/R	LTG	2015-16	0	3	750	638	85%	24-03-2017
5	Sirsa (CFP)	Baragudha - Dhaba - Bhangu Road Km 0-7 L/R	LTG	2015-16	0	5.5	1375	1156	84%	24-03-2017
6	Sirsa (CFP)	Baragudha Fatak to Bhangu road Km. 0-4 L/R	LTG	2015-16	0	4	1000	821	82%	24-03-2017
6	Sirsa (CFP) Range			Total	141.5	15	14800	12884	87%	

(D) CFP HGH Report

Sr. No.	CFP Range	Name of Village.	Plants Planted	Checked Planted	Survivor (No)	Survivor (%)	Month of Monitored	Monitored By		
1	Sirsa	Pipli	1302	203	162	80	Sep-2016 March-2017	DFO M&E Hisar		
2		Biruwala Gudha	1463	279	223	80				
3		Madho Singhana	2019	268	236	88				
4		Ganja Rupana	874	238	193	81				
5		Makhusarani	1236	180	145	81				
5		Total	6894	1168	959	82				
1	Sirsa	Teja Khera	615	215	41	19				
2	Sirsa	Khakar Mandori	1544	207	166	80				
3	Sirsa	Nagoki	1645	456	344	75				
4	Sirsa	Bappan	1245	450	89	20				
4		Total	11943	2496	1599	64				
9		G.Total	18837	3664	2558	70				